

**EAST DELHI MUNICIPAL CORPORATION
ENGINEERING DEPARTMENT**

Present Status of desilting work of drains ("4ft" and above)

31.05.2021

Sr. No.	Name of Drain	Work Order No. / date	Amount (in Rs.)	Estimated Quantity of silt in MT	Present Status of Work	Silt sent to Singhola / Ghazipur site (in MT)	Likely date of completion
EE (M)-I, SHAHDARA (SOUTH)							
1	Mahila Colony drain	departmentaly by super sucker,	—	84	In progress	62	10.06.2021
2	Geeta Colony, Katcha Drain	08/3.5.21	253000	223	In progress	100	15.06.2021
3	Krishna Nagar drain	09/3.5.21	424340	130	In progress	30	15.06.2021
4	Radhey puri drain H Block, .			128	In progress	0	15.06.2021
5	Drain at Krishna nagar , Krishna Nagar			89	In progress	0	15.06.2021
6	Sumpwell Krishna Nagar	departmentaly by super sucker,	—	10	Completed	18	
7	Hari Singh Gurdwara	10/3.5.21	150500	79	Completed	79	
8	Jagat puri drain	18/3.5.21	307372	377	In progress	114	15.06.2021
9	Bhagat Singh Nalla	12/3.5.21	316300	203	In progress	60	15.06.2021
10	6-12 Block Nalla (LHS)	11/3.5.21	173900	70	In progress	30	15.06.2021
11	6-12 Block Nalla (RHS)			70	In progress	20	15.06.2021
12	Geeta Colony drain	14/3.5.21	716218	603	In Progress	0	15.06.2021
13	Sump Well. (Shastri Park)	departmentaly by super sucker,	—	9	Completed	9	
14	Kailash Nagar drain	15/3.5.21	881519	169	In progress	30	15.06.2021
15	Fish market drain			44	In progress	39	15.06.2021
16	Sumpwell Kailash Nagar	departmentaly by super sucker,	—	9	Completed	20	
17	Shastri Park drain	15/3.5.21	881519	217	In progress	0	15.06.2021
18	East Azad Nagar drain (Opposite Brijraj sweet side to Hanuman Mandir)	16/3.5.21	631486	90	In progress	30	15.06.2021
19	East Azad Nagar drain (Brijraj sweet side)			138	In progress	40	15.06.2021
20				94	In progress	75	15.06.2021
21	Shankar Nagar nalla			22	In progress	15	15.06.2021
22				53	In progress	40	15.06.2021

23	Scooter market Drain	17/3.5.21	868252	87	In progress	20	15.06.2021
24	Ajeet Nagar drain			152	In progress	100	15.06.2021
25	Raghubar pura drain (LHS)			157	In progress	70	15.06.2021
26	Raghubar pura drain (RHS)			157	In progress	70	15.06.2021
27	Ram Nagar drain	departmentaly by super sucker,	—	56	In progress	45	10.06.2021
28	Nalla along main road Seelampur (Both Side)	departmentaly by super sucker,	—	99	In progress	42	10.06.2021

1	Disuse canal drain (PWD Drain)	13/3.5.21	611130	600.0	In progress	524	10.06.2021
---	--------------------------------	-----------	--------	-------	-------------	-----	------------

EE (M)-II, SHAHDARA (SOUTH)

1	Kasturba drain	06 dt.04.05.2021	628926	1021	In progress	640	10.06.2021
2	Nakul Gali drain Vishwas Nagar	11 dt.04.05.2021	312804	76	In progress	45	05.06.2021
3	Gali No.10, drain Vishwas Nagar			39	In progress	30	05.06.2021
4	Gali No.3 drain Vishwas Nagar			63	In progress	45	05.06.2021
5	18 Qtr. To New Vishwas Nagar drain			97	In progress	55	05.06.2021
6	Gazipur Village drain	13 dt.04.05.2021	122700	140	In progress	50	05.06.2021
7	Arya Nagar drain	12 dt.04.05.2021	357800	395	In progress	30	10.06.2021
8	Disuse Cannal	08 dt.04.05.2021	837650	950	In progress	440	10.06.2021
9	Pandav Road Nallah	10 dt.04.05.2021	628926	51	Completed	51	-
10	Satgarh Nallah			70	Completed	70	-
11	Tikona Park Nallah			53	In progress	40	05.06.2021
12	Bhola Nath Nagar Nallah			322	In progress	0	10.06.2021
13	Nalla along Railway line	07 dt.04.05.2021	513800	421	In progress	270	05.06.2021
14	Swami Amardev Nalla			90	In progress	0	10.06.2021
15	Vishwkarma Nagar Nalla	09 dt.04.05.2021	877877	316	In progress	250	05.06.2021
16	Janta Flat Nalla			292	In progress	110	10.06.2021
17	Majid Road Nalla			84	In progress	40	05.06.2021

EE (M)-III, SHAHDARA (SOUTH)

1	Nalla from Block No. 19 to 25 Central Road Trilokpuri.	EE[M-Shah.(S)]-III/SYS/2021-2022/13/ dt.	233900	125	In Progress	100	6/7/2021
2	Drain from Mayur Vihar Pkt-II to Gurudward Chowk.			90	Completed	90	—
3	Nalla from Block No. 14 to 13 Central Road Trilokpuri.			39	Completed	39	—
4	Sanjay drain in Trilok Puri	EE[M-Shah.(S)]-III/SYS/2021-2022/19/ dt.	1521618	1112	In Progress	650	15.06.2021
5	Block No. 9 to 12 (L.H.S), Trilok Puri			111	In Progress	75	6/7/2021
6	Block No. 9 to 12 (R.H.S), Trilok Puri			111	In Progress	75	6/7/2021

7	Block No. 15 to 18 (Internal Road).	20.04.2021		77	Completed	77	—
8	Nalla from Block No. 26 to 30 Central Rd.	EE[M-Shah.(S)]- III/SYS/2021- 2022/14/ dt. 20.04.2021	714200	116	In Progress	80	6/10/2021
9	Nalla from Block No. 26 to 30 Main Rd.			129	In Progress	90	6/10/2021
10	Nalla near CTC block 19 trilokpuri			132	In Progress	95	6/10/2021
11	DSIDC Market to Chilla drain along Pkt-III, Mayur Vihar Phase-I.			147	In Progress	80	6/10/2021
12	Nalla from Chilla Village to Chilla regulator			140	In Progress	80	6/10/2021
13	Nalla from Vashundara Enclave to New Ashok Nagar Metro Station	EE[M-Shah.(S)]- III/SYS/2021- 2022/15/ dt. 20.04.2021	1106470	1032	In Progress	735	15.06.2021
14	Drain between D Block Gazipur Dairy Farm & SLF Gazipur	EE[M-Shah.(S)]- III/SYS/2021- 2022/17/ dt. 20.04.2021	480350	59	Completed	59	—
15	Gazipur Out fall Nalla			271	In Progress	170	15.06.2021
16	Outfall nalla from New Ashok Nagar to P.S. Toll Tax Noida			88	Completed	88	31.05.2021
17	Drain between C & D Block Gazipur Dairy Farm			68	Completed	68	—
18	F-Block, H. No. 130 to Sulabh Sauchalay, Kondli			18	Completed	18	—
19	Drain of road from Block No. 19 to 21 Kalyan Puri L/R	EE[M-Shah.(S)]- III/SYS/2021- 2022/16/ dt.	313600	193	In Progress	105	15.06.2021
20	Drain of road from Block No. 11 to 13 Kalyan Puri L/R			126	In Progress	95	6/10/2021
21	Khichri Pur Nalla Block No. 9 to 10			26	Completed	26	—

EE (M)-IV, SHAHDARA (SOUTH)

1	Drain from Sriram chowk to Aggarwal Sweets, C-Block West Vinod Nagar	10 dated 22.04.2021	10,23,38 0/-	95	Completed	95	
2	Drain from Sriram chowk to Jewellery Shop, D-Block West Vinod Nagar			48	Completed	48	
3	Drain on Shanti marg from Budha Marg to Narwana Road (Both Sides)			104	Completed	104	
4	Drain from Sadbhawna Chowk to Taxi Stand on Sadbhawana Road			120	Completed	120	
5	Drain on Shanti Marg from RCC culvert, Mandawali Road to Budha Marg (Both Sides)	09 dated 22.04.2021	6,67,000/ -	99	Completed	99	
6	Drain from Budha Marg to Sadbhavna Chowk			50	Completed	50	
7	Drain from Harijan Basti Rly. Colony to Pump House, Mayfair Apptt.			95	Completed	95	
8	Drains from Sriram Chowk to Rly. Colony on both sides of Kalyan Marg			297	Completed	297	

9	Drain from Milenium Park to MC Pry School No.1 via Pandit Mohalla, Mandawali			99	Completed	99	
10	Drain from Railway Colony to Bhim Gali along Sonia Vihar Subzi Mandi			30	Completed	30	
11	Drain from Pump House Bus Stand near H. No. A/185 to outfall	14 dated 27.04.2021	4,58,425/ -	60	Completed	60	
12	Pumphouse outfall nalla			59	Completed	59	
13	Drain in Mayur Vihar-II Pocket B from M.C. Pry School Pocket F to Sanjay Jheel.			73	Completed	73	
14	Drain in Mayur Vihar Ph. II from E/560 to Pump House			94	Completed	94	
15	Drain from G-Block to Gurudwara East Vinod Nagar adjoining NH-9			106	Completed	106	
16	Drain from IFS App. To Fine Home App.			139	05.06.2021	120	05.06.21
17	Drain from Sahyog App. to Anand Lok Appt.			158	Completed	158	
18	Drain from Ahalcon Intl. School to Police App. Mayur Vihar	11 dated 22.04.2021	3,16,400/ -	59	Completed	59	
19	Drain from Partap Nagar to Aggarwal Sweets in Mayur Vihar Ph. - I			52	Completed	52	
20	Drain in P-Block Pandav Nagar.			112	Completed	112	
21	Acharya Niketan Nalla from Maternity Home to Church.			44	Completed	44	
22	Samaspur Vill. Nalla from E-54 to Police Appt.			66	Completed	66	
23	Drain along Una Appt. to Mavila apptt., Mayur Vihar -Ph-I			72	Completed	72	
24	Lalita park Nalla			34	Completed	34	
25	Gali No. 12 drain Lalita Park,	15 dated 27.04.2021	7,15,625/ -	67	Completed	67	
26	Ramesh Park Community Centre Nalla			31	Completed	31	
27	Bank Enclave drain opp. H. No. 1			40	Completed	40	
28	Ramesh Park Police Stn. Drain			50	Completed	50	
29	MB road drain			79	Completed	79	
30	Bank Enclave drain			594	In Progress	560	10.06.21
31	Kundan Nagar Nalla (Right Side)			31	Completed	31	
32	PD Vihar drain	12 dated 22.04.2021	3,55,600/ -	33	Completed	33	
33	Laxmi Nagar Market Nalla			62	Completed	62	
34	Shakarapur Market Nalla			266	In Progress	250	05.06.21
35	Drain from DDA Park to S 380 School Block Pandav Nagar	13 dated 22.04.2021	3,46,800/ -	140	Completed	140	
36	Drain from Bhim Gali to Budha Marg			129	In Progress	120	03.06.21
37	Hanuman Mandir road Pandav Nagar nalla	16 dated 27.04.2021	3,25,340/ -	198	In Progress	175	05.06.21
38	D Park to 11/3 Pandav Nagar nalla			110	In Progress	100	03.06.21
				60	Completed	60	

39	C-68/4 to S-101 Pandav Nagar nalla		25	Completed	25	
----	------------------------------------	--	----	-----------	----	--

EE (M)-I, SHAHDARA (NORTH)							
1	Nalla in Old Seemapuri G block to Pump house	33 dt. 11.05.2021	2.53	477	In Progress		6/15/2021
2	Desilting of nalla from SSBL drain Jalli Kheda Vill. To SDN Hopt. Road in W.No. 241	35 dt. 11.05.2021	11.18	95	In Progress		6/15/2021
3	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 1081 to 1481 mtr	45 dt. 21.05.2021	15.56	913	In Progress	68.55	6/15/2021
4	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 1481 to 1946 mtr			970	In Progress	81.77	6/15/2021
5	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 1946 to 2362 mtr.	37 dt. 11.05.2021	10.38	724	In Progress	22.38	6/15/2021
6	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 2362 to 2702 mtr.			468	In Progress	11	6/15/2021
7	Nallah along DDA park from MCD sotre to Q-Pkt. Drain in Dilshad Garden	38 dt. 11.05.2021	4.99	91	In Progress		6/15/2021
8	Nallah from Tahirpur Sarai to R-Pkt. Dilshad Garden			53	In Progress		6/15/2021
9	Nallah from Gali No-8 Jagatpuri extn. Unauthorized colony			20	In Progress		6/15/2021
10	Nallah along DDA park from P-15/A-4 to MCD Store Dilshad Garden			77	In Progress		6/15/2021
11	Nalla in new seemapuri from E-blk to Machli Market	42 dt. 20.05.2021	1.84	51	In Progress		6/15/2021
12	Nalla in Tahirpur village from Shiv mandir to Kali mandir			35	In Progress	31.33	6/15/2021
13	Nalla in E-Block Jhuggi Nalla New Seemapuri			13	In Progress		6/15/2021
14	Nalla in New seemapuri from Bhopal Pulia to Dhobi Ghat			21	In Progress		6/15/2021
15	SSBL drain from Wazirabad Road to Ashok Nagar railway phatak (Hanuman Pulia)	35 dt. 11.05.2021	11.18	1280	In Progress	184	6/15/2021
16	Internal nallas in D- block Nand Nagari from D-1/275 to D-1/231 to Upto D-3/355			34	In Progress		6/15/2021
17	Nalla both side E block pump house nalla in Nand Nagari from E-4/160 to pump house including sump well			194	In Progress	31.13	6/15/2021
18	Both side Nalla of Akhara park E -4 Block Nand Nagari			164	In Progress		6/15/2021
19	Internal nallas in A-1/30 in A block Nand Nagari from A-2/30 to A-2 Block Nand Nagari			92	In Progress	20.37	6/15/2021

20	Internal nallas in A-1/481 and Ujala Pulia to road No 68 towards cement godown both side	34 dt. 11.05.2021	13.01	316	In Progress	64.59	6/15/2021
21	Nallah from Sr. Sec. School Raja Ravin Verma corner to B-5 Block Market Nand Nagri			80	In Progress		6/15/2021
22	Nallah from B-5 Block Market Corner to road no-68			32	In Progress		6/15/2021
23	Nallah H.no-30 E-1 Nand Nagri to H.no-231 E-Block Nand Nagri			35	In Progress		6/15/2021
24	Nallah from H.no-481 E-2 Nand Nagri to H.no-280 E-2 Block Nand nagri			35	In Progress		6/15/2021
25	Nalla along Murga Mkt. in G & H block Sunder Nagari from mandir to Upto pumphouse including sump well	36 dt. 11.05.2021	3.94	129	In Progress	72.6	6/15/2021
26	Nalla in L Block Sunder Nagari from police chowki to L-55 Sunder Nagari			133	In Progress	123.25	6/15/2021
27	nalla in sunder nagari from M.C. Primary school to Sani bazar mandi along F2 sunder nagari			29	In Progress		6/15/2021
28	Desilting of nallah in Bhagirathi Vihar from Brijpuri culvert to Drain No.1 in W.No.261 Shah.North Zone.	43 dt. 20.05.21	4.75	257	In Progress		6/15/2021
29	Desilting of nallah in Ambedkar Colony from main road Johripur to Drain no.1 in W.No.261 Shah.North Zone.			57	Yet to be start		6/15/2021
30	Desilting of nallah from main road Johari Pur along Joharipur Ext. to block, main road (both side) to Drain no.1 in W.No.261 Shah.North Zone.			74	Yet to be start		6/15/2021
31	Desilting of nallah along C-block, main road to Ganga Vihar W.No.261 Shah.North Zone.			95	In Progress		6/15/2021
32	Desilting of internal nallah A,B,C & D block to pump house to school block, Ambey Cycle to post office and Kaushik Garment to M.C. Pry. School B-block in Gokulpuri W.No.262 Shah.North Zone.			61	In Progress		6/15/2021
33	Desilting of nallah from Amar Colony to Loni road flyover in W.No.262 Shah.North Zone.	44 dt. 20.5.2021	6.86	80	In Progress		6/15/2021
34	Desilting of nallah C-block, jhuggi area along main road up to Pump house i.e sump well in Gokulpuri W.No.262 Shah.North Zone.			77	In Progress		6/15/2021
35	Desilting of nallah along main road Ganga Vihar from dhalao to drain no.1 along A,B,D & F block in Ganga Vihar W.No.262 Shah.North Zone.			84	In Progress		6/15/2021
36	Desilting of nallah from main road Ganga Vihar to Gokulpur Village W.No.262 Shah.North Zone.			48	In Progress		6/15/2021

37	Nalla from Shamshan Ghat to Saboli goan bada kuan (Rathore Cement Store)	40 dt. 11.05.21	5.71	176	In Progress		6/15/2021
38	Nalla along railway line from Saboli Phatak			218	In Progress		6/15/2021
39	Nalla on both side along Gali No 9 Bank Colony Harsh Vihar dividing road from Jail B/wall to Budh Vihar Chowk	41 dt. 21.05.21	8.05	61	In Progress	13	6/15/2021
40	Nalla from P.W.D P/house Harsh Vihar to Jail Boundary wall			289	In Progress		6/15/2021
41	Nalla on both side along bank colony Road from Wazirabad road to Kishan Lal Chowk			253	In Progress	52.82	6/15/2021
EE (M)-II, SHAHDARA (NORTH)							
1	Gokalpur drain	2,3,4 dt. 10.5.21	2839741	2359	In progress	205	6/15/2021
2	Drain Gamri road to Gokalpur drain			28	In progress		6/15/2021
3	Gokalpur drain from Ivth pusta to Culvert near M.C. Pry. School	5 dt. 10.5.21	1129900	2546	In progress	265	6/15/2021
4	Drain Gali No. 12 X-Block Brahmpuri to Gokalpur drain	8 dt. 10.5.21	601220	143	In progress	25	6/15/2021
5	Drain from Gokalpur drain to Khaddey wali Masjid	6 dt. 10.5.21	1129900	239	In progress	25	6/15/2021
6	Drain from Gautam Vihar chowk to Gokalpur drain	12 dt. 10.5.21	1129900	101	In progress		6/15/2021
7	Drain from Gamri road to Gali No. 1 Khaddey wali masjid (RHS)	7 dt. 10.5.21	1145429	126	In progress	25	6/15/2021
8	Drain from Gamri road to Gali no. 1 Brahmpuri (LHS)			84	In progress	20	6/15/2021
9	Drain from Main market Bhajanpura gali no. 14 to Wazirabad road RHS			42	In progress	20	6/15/2021
10	Drain from B-1 Block Yamuna Vihar to B-3 Block Yamuna Vihar			116	In progress	25	6/15/2021
11	Drain from B-4 Block Dividing road to S.S. School Yamuna Vihar			114	In progress	20	6/15/2021
12	Drain from Sachdeva Marriage home to Bhajanpura pump house			60	In progress	15	6/15/2021
13	Drain from dividing road to C-10 Nursery Yamuna Vihar			56	In progress	10	6/15/2021
14	Drain from Bhagat Singh Pump house to C-12, Yamuna Vihar Shiv Shakti mandir			109	In progress	25	6/15/2021
15	Drain from Patel road from Patel chowk to Harizan Basti gali no. 1 Pucca road in ward no. 265	9 dt. 19.5.21	482370	88	In progress	20	6/15/2021
16	Drain Karawal Nagar road from Shiv Vihar Tiraha			316	In progress	25	6/15/2021
17	Drain Shiv Vihar Tiraha			55	In progress	10	6/15/2021
18	Drain 33' road from Karawal Nagar	11 dt. 19.5.21	816800	182	In progress	15	6/15/2021

19	Drain Industrial area Nalla from Karawal Nagar road			53	In progress		6/15/2021
20	Drain Brijpuri road from gali no.1 to shiv Vihar Tiraha			142	In progress	10	6/15/2021
21	Drain Karawal Nagar road from Shiv Vihar Tiraha to Mukhiya market			426	In progress	35	6/15/2021
22	Drain from Karawal Nagar road from Dayalpur 33' feet road			232	In progress		6/15/2021
23	Drain Karawal Nagar road from Chand bagh culvert to Sherpur Chowk	13 dt. 21.5.21	1528560	421	In progress	22	6/15/2021
24	Drain 25' road from Sanjay chowk road to Fauzi market			237	In progress		6/15/2021
25	Drain Karawal Nagar road from Sherpur chowk up to 33 feet road			311	In progress	26	6/15/2021
26	Drain from 33' road from 25' road chowk to Gali No. 1 Nehru Vihar			197	In progress		6/15/2021
27	Drain from Gali No. 6 from 25' road to Escape drain in ward no. 267			105	In progress		6/15/2021
28	Drain Gali No. 8 from 25' road to Escape drain			105	In progress		6/15/2021
29	Drain Brijpuri road from escape drain	10 dt. 19.5.21	1093360	286	In progress	35	6/15/2021
30	Drain Brijpuri road from escape drain to Gali no. 1 Mustafabad			389	In progress	10	6/15/2021
31	Drain 33' road from Brijpuri road to 25' Chowk			147	In progress	15	6/15/2021
32	Drain 33' road from Brijpuri road to 25' chowk			155	In progress	20	6/15/2021
	EE (M)-III, SHAHDARA (NORTH)						
1	Hardevparl nalla from Hardevpuri to LIG Flats.	3 dt. 04-05-2021	133636	79	In progress	0	6/7/2021
2	SSBL drian from Natthu Colony Railway Crossing to Hanuman Phatak	4 dt. 10-05-2021	1605150	1430	In progress	996	6/7/2021
3	Nalla along East nathu Colony in C-37E			42	In progress	15	6/7/2021
4	52 cusec drain from Mandoli Rd. to Ioni Rd.			59	In progress	60	6/7/2021
5	Covered drain from Loni road to Mother Dairy kabool Nagar			19	In progress	0	6/7/2021
6	Covered drain from 1/143 Sri Ram nagar to Shri Ram Nagar pump house internal nalla	2 dt. 04-05-2021	238444	57	In progress	40	6/7/2021
7	Moti Ram road nalla from Ioni road pump house to mandoli road dhalao			35	In progress	0	6/7/2021
8	Chintamani pond drain from the point near power station to the jali behind Zonal Office	----	----	155	Completed Departmentally	155	----

9	Mochi Mkt. drain from Ravi Dass Mandir to Kabristan Culvert	----	----	82	Completed Departmentally	82	----
10	Naveen Shahdara Nalla at G.T Road to pump house naveen Shahdara	----	----	99	Completed Departmentally	99	----
11	Khajoor wala nalla (Covered drain) Naveen Shah. From gali No.2 West Rohtash Nagar to Naveen Shadara drain.	----	----	90	Completed Departmentally	90	----
12	Punchsheel Garden nalla along sarovar marg to the jail opp. Muskan Restaurent on 65 No. road	----	----	23	Completed Departmentally	23	----
13	Kabootar market drain from Mochi mkt. Drain (near kabristan) to masjid	----	----	29	Completed Departmentally	29	----
14	Nalla from C-12, Pump House to Priya Panchvati Yamuna Vihar C-11/8.	5 dt. 13-05-2021	256692	68	In progress	0	6/7/2021
15	Nalla from Mohanpuri school to gali no.16 vijay park main road			36	In progress	0	6/7/2021
16	Nalla from Shivaji road to Gamri pump house, North Ghonda			124	In progress	30	6/7/2021
17	Nalla from gali no. 16 Vijay park to Road No. 66.			46	In progress	0	6/7/2021
18	Kardam Marg nalla from Ambedakar Chowk to Drain No. 1, Kardam Puri.	7 dt. 27-05-2021	70000	48	In progress	0	6/7/2021
19	52 cusec drain from Loni Road to Babarpur Road	1 dt. 04-05-2021	308386	212	In progress	60	6/7/2021
20	52 cusec drain from drain No.1 to Babarpur Road	----	----	85	Completed Departmentally	85	----
21	Drain from M.I office, New Zafrabad to 52 Cusec drain.	----	----	28	Completed Departmentally	28	----
22	Drain from Gulati Tent House , New Zafrabad to 52 Cusec drain.	----	----	16	Completed Departmentally	16	----
23	Drain opp. BSES office DDA colony New Zafrabad to 52 Cusec drain.	----	----	22	Completed Departmentally	22	----
24	Drain from 52 cusec to pt. near H.No. B-64, Sudama Puri Ext.	----	----	12	Completed Departmentally	12	----

EE (M)-IV, SHAHDARA (NORTH)

1	Gokal Pur drain Brahmpuri Culvert Jafrabad culvert	4 / 18.05.21	13.26	1531.53	In Progress		15.06.21
2	CPJ & K Block Nalla E-16 B/72 G.T Road Nalla	7 / 18.05.21	6.96	407.16	In Progress		15.06.21
3	J.J Cluster Nalla H.No E-13A510 Gokal pur drain	6 / 18.05.21	4.51	246.14	In Progress		15.06.21
4	Fruit Market Nalla Main road seelampur Chauhan bangar culvert both side	5 / 18.05.21	2.8	143.21	In Progress		15.06.21

5	Gokulpur drain R- Block, Braham Puri Culvert S- block, Brahampuri Culvert	8 &10 / 18.05.21	23.5	2698.31	In Progress		15.06.21
6	Moni Baba Nalla Gali No. 1 Brahampuri Gali No. 12 Brahmpuri	9 / 18.05.21	3.41	214.81	In Progress		15.06.21
7	Rajender Parsad Marg drain Gokalpur drain near chand Masjid Gali No. 6 Jafrabad	16 / 18.05.21	1.51	76.78	In Progress	15.00	15.06.21
8	Vijay Park Nalla Red Light Vijay Park Gali No. 16 Adarsh Mohalla	02 / 18.05.21	1.79	122.15	In Progress		15.06.21
9	Gokal Pur drain (325+108=433) Jafrabad culvert Road No. 66 at zero point	3 / 18.05.21	10.98	1261.46	In Progress	170.00	15.06.21
10	Karawal Nagar road Nalla Chand Bag Culvert Sherpur Chowk L.H.S	15 / 18.05.21	10.54	386.98	In Progress	140.00	15.06.21
11	Karawal Nagar road Nalla Wazirabad road Chand Bag both side			265.36	In Progress	35.00	15.06.21
12	Karawal Nagar road Nalla Sherpur Chowk Gali No. 6 Sadatpur Extn. LHS	14 / 18.05.21	13.66	870.48	In Progress	25.00	15.06.21
13	Pusta road Nalla 28 ft road Mariginal Bandh both side	13 / 18.05.21	8.76	210.60	In Progress		15.06.21
14	C Block Nalla Tukhmipur pur road C Block Dayalpur	14 / 18.05.21	13.66	214.46	In Progress		15.06.21
15	Karawal Nagar road Nalla Sadatpur gali No 6 Mukhia market Chowk L.H.S.	12 / 18.05.21	8.48	336.96	In Progress	47.00	15.06.21
16	Mariginal Bandh Ist pusta Nalla Mariginal Bandh Sabhapur Village Ist pusta both side	11 / 18.05.21	7.92	289.58	In Progress		15.06.21
17	Mariginal Bandh IInd pusta Nalla Mariginal Bandh abhapur Village IInd pusta and near dispanceray one side			114.08	In Progress		15.06.21